

# MRI Install Form

1850 Town and Country, Norco, CA 92860 USA  
Main: 951.734.3737, Fax: 951-735-3373



OEM ID \_\_\_\_\_  
Site Name \_\_\_\_\_  
Site Contact \_\_\_\_\_  
SMR Rep \_\_\_\_\_

Van ID \_\_\_\_\_  
City, State \_\_\_\_\_  
Phone Number \_\_\_\_\_  
Inspection Date \_\_\_\_\_

## Pre-Site inspection

Engineer \_\_\_\_\_ Date \_\_\_\_\_  
Site Name \_\_\_\_\_  
Street Address \_\_\_\_\_  
Shipping Address \_\_\_\_\_  
City \_\_\_\_\_ State \_\_\_\_\_ Zip Code \_\_\_\_\_  
Loading Dock \_\_\_\_\_

## Walk Site to identify any potential problems

☐ Identify Magnet Entrance path, any problems, steel beams, window cracks, height, width, corners, and or soft ground

☐ Verify with Rigger

Magnet Opening Width; min 7ft

Magnet Opening Height; min 7ft

| Magnet Description | Type | Serial # | Weight (T) | Size L X W X H | H includes 6in Skates |
|--------------------|------|----------|------------|----------------|-----------------------|
|                    |      |          |            |                |                       |

☐ Identify Equipment Entrance path, doorways, raised floor, loading dock, pallet jack access, staging area

☐ Verify with Rigger

Door Height; min 84in.

Door Width; min 40in.

☐ Identify cryogen vent connection, location, exit and size

Cryogen Vent Diameter

☐ Identify Magnet mounting, anchor bolts or Vibro Pad

Anchor bolt Width

Anchor bolt Length

☐ Identify Pen Panel opening location size and mounting

Pen Panel Width

Pen Panel Height

☐ Identify main disconnect power and location

Voltage

Current

☐ Identify DC Lighting location and power - Filters through screen room

Voltage

Current

☐ Identify water chiller location, power and water

Length

Width

☐ Identify MRU location (need 120V power or outlet and place to run a cable to pen panel)

☐ Identify Console cable run and length - minimum 2in pipe for power and 3in pipe for data cables (no sharp sweeps)

# MRI Install Form

1850 Town and Country, Norco, CA 92860 USA  
Main: 951.734.3737, Fax: 951-735-3373



OEM ID \_\_\_\_\_  
Site Name \_\_\_\_\_  
Site Contact \_\_\_\_\_  
SMR Rep \_\_\_\_\_

Van ID \_\_\_\_\_  
City, State \_\_\_\_\_  
Phone Number \_\_\_\_\_  
Inspection Date \_\_\_\_\_

## Verify site is ready for magnet delivery

- ☐ Verify Magnet Entrance path, any problems, steel beams, window cracks, height, width, corners, and or soft ground

- ☐ Verify with Rigger

Magnet Opening Width; min 7ft

Magnet Opening Height; min 7ft

| Magnet Description | Type | Serial # | Weight | (T) | Size L X W X H | H = W/6in Skates |
|--------------------|------|----------|--------|-----|----------------|------------------|
|                    |      |          |        |     |                |                  |

- ☐ Verify Equipment Entrance path, doorways, raised floor, loading dock, pallet jack access, staging area

- ☐ Verify with Rigger

Door Height; min 84in.

Door Width; min 40in.

- ☐ Verify cryogen vent connection, location, exit and size

Cryogen Vent Diameter

- ☐ Verify Pen Pannel opening location size and mounting

Pen Pannel Width

Pen Pannel Hight

- ☐ Verify main disconnect power and location

Voltage

Current

- ☐ Verify DC Lighting location and power - Filters through screen room

Voltage

Current

- ☐ Verify water chiller location, power and water w/glycol

Location Length

Location Width

- ☐ Verify MRU location (need 120V power or outlet and place to run a cable to pen pannel)

- ☐ Verify Console cable run and length - minimum 2in pipe for power and 3in pipe for data cables (no sharp sweeps)

## Moving Magnet and Equipment

- ☐ Make sure You have fork lift(s) pallet jack and or crane to move magnet and equipment

- ☐ Before Riggers move magnet make sure to put the shim lead down

Magnet Pressure:

- ☐ Supervise Equipment Moving and Magnet Rigging into the building

- ☐ Verify Magnet Secure and S/C Lead Extension is Dis-Engaged.

- ☐ Verify all pallets and equipment are moved into the site and in a safe clean location or covered

- ☐ Sign off Rigger ☐ Sign off Shipper

- ☐ Place compressor in equipment room, Install coldhead Lines, water from chiller and Power from Main Disconnect

- ☐ Check main input power voltage with DVM (leg to leg 480V (+or- 10V) and each leg to ground 240 (+or- 10V))

- ☐ As long as main input power is good and water chiller is running you can turn on power to the compressor

- ☐ Install Magnet Monitor or helium meter

Helium Level:

Magnet Pressure:

# MRI Install Form

1850 Town and Country, Norco, CA 92860 USA  
Main: 951.734.3737, Fax: 951-735-3373



OEM ID \_\_\_\_\_  
Site Name \_\_\_\_\_  
Site Contact \_\_\_\_\_  
SMR Rep \_\_\_\_\_

Van ID \_\_\_\_\_  
City, State \_\_\_\_\_  
Phone Number \_\_\_\_\_  
Inspection Date \_\_\_\_\_

## System Physical Installation

- ☐ Move Cabinets into place in the equipment room, check for best placement and service space
- ☐ PDU closest to main disconnect, If possible
- ☐ RF and Gradient cabinets need room to pull out componets
- ☐ Install pen panel, make sure to fix helium gas lines and coldhead power cables through the pen panel
- ☐ Start installing cables by separating them out into magnet room (blue), console (Green or brown) Equipment (the rest)
- ☐ Magnet (blue), console (Green and brown), Equipment (orange, blue/green, red, and orange/yellow) and pen pannel (yellow)
- ☐ Make sure to leave a 2ft service loop for the RF cabinet SSM module connections
- ☐ Use cable map to check off all connections and make sure you have all cables
- ☐ Layout console to equipment room cables to make sure of length before running (green or brown is console side)
- ☐ Make sure to make a list of any cables that are needed or missing parts
- ☐ Install MRU on wall, hook up to 120V power or outlet, run MRU cable
- ☐ Make sure you have the Last Best Know shim currents and center frequency of the magnet      Magnet Serial #
- ☐ Make a list of anything that is missing or needs to be completed as you are working and double check as you finish
- ☐ Re-Check Helium Level and pressure of magnet before leaving site      Helium Level:       Magnet Pressure:

## Power Up

- ☐ Verify all power and ground connections to each cabinet
- ☐ Verify all cable connections to all equipment and magnet
- ☐ Make sure all breakers are turned off to equipment and the main
- ☐ Check main input power voltage with DVM (leg to leg 480V (+or- 10V) and each leg to ground 240 (+or- 10V))
- ☐ As long as main input power is good you can turn on the main breaker, re-check power from cabinet
- ☐ Turn on gradient cabinet fan first to make sure door sucks closed, if door blows open turn power off and swap 2 input phases
- ☐ If E-stop doesn't reset w/bypass then the phase may need to be changed back and phase swapped on gradients (ACGD cabinet)
- ☐ Make sure that system comes all the way up, check table movement, height and home sensor flag
- ☐ Run head and body noise scans, check standard deviation and means for receive signal using an ROI under the image viewer
  - Head noise scan      Standard Deviation       Mean value
  - Body noise scan      Standard Deviation       Mean value

# MRI Install Form

1850 Town and Country, Norco, CA 92860 USA  
Main: 951.734.3737, Fax: 951-735-3373



OEM ID \_\_\_\_\_  
Site Name \_\_\_\_\_  
Site Contact \_\_\_\_\_  
SMR Rep \_\_\_\_\_

Van ID \_\_\_\_\_  
City, State \_\_\_\_\_  
Phone Number \_\_\_\_\_  
Inspection Date \_\_\_\_\_

## Calibrations

- ☐ Before ramping magnet make sure to de-ice and that shim lead connection is very clean Helium Level above 85%
- ☐ Make sure you have the last best known shim currents and center frequency
- ☐ Follow the ramp procedure for the type of magnet you are working on in the magnet manual
- ☐ Ramp up magnet to the last best known center frequency or closest to the Tesla of the magnet, with AX shim currents
- ☐ After Ax currents are in and the ramp probs are out put in T1 and T2 shim Currents
- ☐ Run first image test scan, same as iso center, check for GE logo orientation (should be in the top right corner)
- ☐ Supercon Shim magnet until the Inhomogeneity is under 100hz and coefficients are under 100 as well
- ☐ Run L-coil, DC offsets, Iso center and gradient cals (if twin speed run zoom mode as well)
- ☐ Run grafidy in all three planes X,Y and Z until all are black or green (if twin speed run zoom mode as well)
- ☐ Re-Run L-coil, DC offsets, then re supercon shim until inhomogeneity under 50hz, check for coefficients to pass specs
- ☐ Re-Run L-coil, DC offsets, Iso center and gradient cals (if twin speed run zoom mode as well)
- ☐ Re-Run grafidy in all three planes X,Y and Z until all are green (if twin speed run zoom mode as well)
- ☐ Run gradient shim until your currents don't change any more
- ☐ Run Echo Planner Imaging scans for head and body (EPT)
- ☐ Check multicoil scans using CTL coil, scan CLTTOP and CTLBOT (if 8ch or 16ch system make sure to check all receivers)
- ☐ Setup network information including PACS, worklists and camera

## System Final Installation

- ☐ Make a list of all coils on site and check against the quote of coils sold
- ☐ Make sure to test all coils for signal on each channel
- ☐ Clean up and put every thing away the best that you can
- ☐ Test network Connections and camera to make sure they are working
- ☐ Make a list of anything that is missing or needs follow up
- ☐ Run one last multi-coil, body and head scan before leaving the system

# MRI Install Form

1850 Town and Country, Norco, CA 92860 USA  
Main: 951.734.3737, Fax: 951-735-3373



OEM ID \_\_\_\_\_  
Site Name \_\_\_\_\_  
Site Contact \_\_\_\_\_  
SMR Rep \_\_\_\_\_

Van ID \_\_\_\_\_  
City, State \_\_\_\_\_  
Phone Number \_\_\_\_\_  
Inspection Date \_\_\_\_\_

S  
i  
T  
E  
  
L  
A  
Y  
O  
U  
T

N  
O  
T  
E  
S

N  
E  
E  
D  
S