

Prerequisites for Scheduled Start-up or Performance Verification of Ellis and Watts Chillers For Signa Open Speed

Revision 02/11/02

The following list indicates items that should be completed before contacting Ellis and Watts to schedule the Factory Authorized Start-up or Performance Verification of the pertinent SCC Cabinet. When this step is completed then the PM schedule will be established for the year.

NOTE RAC (Remote Air Cooled) models require an **initial** start-up and a **Performance Verification**.

1. Power is available to installation site.
2. Line power is available to the Chiller and correct phasing established.
3. Chiller is permanently mounted as required by GE and / or state / county requirements.
4. **For Remote Air Cooled condenser units; (For initial start-up)(Tech. Pub 468)**
 - Power wiring to outdoor condenser from chiller is installed in accordance with FI Drawing FI0031 and is complete.
 - Interconnecting piping is installed in accordance with FI Drawing FI 0030 and is complete.
 - Interconnecting piping has been leak tested using gas N₂ and found to be leak free.
 - Interconnecting piping has been evacuated and precharged with proper refrigerant per Installation Manual for the specific chiller.
 - Hoses, Quick-Disconnects, and hose barb fittings are accounted for and available for start-up as necessary. (See Tech. Pub 481, Section 5-1-4, & 5-2-1).
 - The above items should be completed and preliminary start-up scheduled with Ellis and Watts no more than one week before magnet delivery

NOTE: For items 5 (Performance Verification), 6 and 7, the Performance Verification is usually completed just before the system is turned over to the Customer. Ellis and Watts service department needs a one week notification to schedule the Local Service Provider. Please provide the name and address of the Imaging Center, FE contact name with the best method of contact, requested date of service, and Cryo System ID #. Contact information for Ellis and Watts is listed on page 2.

5. **For Remote Air Cooled condenser units; (Performance Verification) (Tech. Pub 468)**
 - All hose connections are completed.
 - Magnet System is providing heat load to SCC.
 - Full Gradient, Cryo Cooler and Shield Cooler loading is available. (Usually this happens about a week before turnover to customer.)

Ellis and Watts International Inc.
4400 Glenwillow Lake Lane
Batavia, Oh. 45103

Prerequisites for Scheduled Start-up or Performance Verification of Ellis and Watts Chillers For Signa Open Speed

Revision 02/11/02

6. For units with Water Cooled condensers; (See Tech. Pub. 467)

- Piping has been flushed out to remove any debris before being attached to Chiller
- Water supply to Chiller condenser has a inline filter or strainer of 150 micron particle filtering size or better.
- Full Gradient, Cryo Cooler and Shield Cooler loading is available. (Usually this happens about a week before turnover to customer.)

7. For Indoor Air-Cooled Condenser units; (See Tech. Pub. 460)

- Equipment room where Chiller is located is complete to the point that the space temperature can be maintained to meet indoor design conditions in accordance with the Installation Manual for the specific Chiller.
- The equipment room air conditioning system is in place and operating properly.
- Full Gradient, Cryo Cooler and Shield Cooler loading is available. (Usually this happens about a week before turnover to customer.)

Ellis and Watts International Inc. is determined to be as helpful as possible with the installation of the chiller equipment that we provide to support the General Electric Medical Systems equipment, but, Ellis and Watts and our Approved Service Providers are not contracted to perform **any** of the installation of this equipment. If you desire for E&W or any of our ASP's to assist with the actual installation of the chiller equipment, then, you will need to contact the Ellis and Watts Service Department at 513-752-9000 x749 or E-mail at service@elliswatts.com to discuss scheduling and payment for this work, or start-up scheduling. Information is free so call any time to discuss questions about installation or operation of our chiller equipment.