

De-Install Form

1850 Town and Country, Norco, CA 92860 USA
Main: 951.734.3737, Fax: 951-735-3373



OEM ID _____
Site Name _____
Site Contact _____
SMR Rep _____

Van ID _____
City, State _____
Phone Number _____
Inspection Date _____

TWO WEEKS BEFORE

Site Verifications

Start Date Start Time Helium Level Pressure
☐ Scrapping magnet - Don't need to worry about helium level
☐ Saving magnet - need to make sure helium level above 85%
Helium fill date

Rigger Verifications

Start Date Start Time Estimated time
☐ Pallet Jack
☐ Fork Lift for magnet
☐ Fork Lift for pallets

Magnet Description	Type	Serial #	Weight (T)	Size L X W X H	H = W/6in Skates

Shipping Verifications

☐ U-line shipment
Arrive Date Arrive Time
☐ Ramp down kit; if saving magnet
Arrive Date Arrive Time
☐ Ramp down kit; cables, hold down tool, heat gun, extension cord, probes

☐ Equipment truck

Equipment delivery Location

Start Date Start Time Street Address

☐ Scrap truck; if scrapping magnet
City State Zip Code

Start Date Start Time

Reservations

☐ Flight Reservations

Confirmation Number

Airline

Flight departure

Flight Return

☐ Car Reservations

Company

☐ Hotel Reservations

Hotel Name

Personel

Helper 1

Helper 2

Helper 3

Contact

Contact

Contact

Directions

☐ Site Directions

☐ Hotel Directions

De-Install Form

1850 Town and Country, Norco, CA 92860 USA
Main: 951.734.3737, Fax: 951-735-3373



OEM ID _____
Site Name _____
Site Contact _____
SMR Rep _____

Van ID _____
City, State _____
Phone Number _____
Inspection Date _____

TRAVEL DAY

Paper work

- | | |
|--|--|
| ☐ Pre site Inspection Report | ☐ Flight reservation information |
| ☐ Man-Power information | ☐ Car reservation information |
| ☐ Coil List for system, extra Equipment list | ☐ Hotel reservation information, directions |
| ☐ Ramp Down Procedure - If saving magnet | ☐ Site Information, directions |
| ☐ Body coil Pallet info - if scrapping magnet | |

Tools Needed

- ☐ Saving Magnet; If yes need to take following tools
 - ☐ Basic tool set; Crescent wrench, pliers, screw drivers, Allen wrenches
 - ☐ Non-Magnetic tools; Crescent wrench, pliers, screw drivers, Coldhead wrenches
 - ☐ Ramp down kit sent; Supply, Cables, Probes, Hold down tool, heat gun, extension cord, gloves
 - ☐ Cyrogen level of magnet above 90%
 - ☐ GE ramp down procedure for the magnet specified
- ☐ Scrapping magnet; If yes need to take following tools
 - ☐ Basic tool set; Crescent wrench, pliers, screw drivers, Allen wrenches
 - ☐ Non-Magnetic tools; Crescent wrench, pliers, screw drivers, Coldhead wrenches
 - ☐ Saving body coil; if yes need to add the following tools
 - ☐ Skill saw, drill, 1/2in bit, 1 1/2 in bit, Phillips bit, 3/4in socket, drill to socket adapter

De-Install Form

1850 Town and Country, Norco, CA 92860 USA
Main: 951.734.3737, Fax: 951-735-3373



OEM ID _____
Site Name _____
Site Contact _____
SMR Rep _____

Van ID _____
City, State _____
Phone Number _____
Inspection Date _____

ARRIVAL DAY

- ☐ Introduce - Talk to Radiology Manager / Director; Get Emergency / Contact Number; After hours access.

Radiology Manager: _____ Phone Number: _____

- ☐ After Hours Access Key

After Hours Access Code: _____

- ☐ Get Tools and Supplies

- ☐ Ramp down kit, Cables, probes, hold down tool

- ☐ Uline shipment; pallets, bubble wrap, shrink wrap

Pre-Site inspection

Engineer _____ Date _____

Site Name _____

Street Address _____

Shipping Address _____

City _____ State _____

Loading Dock _____

Zip Code _____

Walk Site

- ☐ Identify Magnet exit path, any problems, steel beams, window cracks, height, width, corners, and or soft ground

- ☐ Verify with Rigger

Magnet Opening Width; min 7ft _____ Magnet Opening Height; min 7ft _____

- ☐ Identify Equipment exit path, doorways, raised floor, loading dock, pallet jack access, staging area

- ☐ Verify with Rigger

Door Height; min 84in. _____ Door Width; min 40in. _____

Check System

Magnet Serial Number _____ Magnet Type _____ Magnet Size (T) _____

Helium Level _____ Magnet Pressure _____ Coldhead sound good _____

Compressor hrs. _____ Static Pressure _____ Dynamic Pressure _____

- ☐ Compressor water temp cold

Chiller location _____

De-Install Form

1850 Town and Country, Norco, CA 92860 USA
Main: 951.734.3737, Fax: 951-735-3373



OEM ID _____ Van ID _____
Site Name _____ City, State _____
Site Contact _____ Phone Number _____
SMR Rep _____ Inspection Date _____

System Functional Checks and Test Scans

- ☐ CTL Phased Array Scan - Setup, Landmark, then use Auto Prescan

USCTLTOP or CTLTOP
Manual Prescan - ScanTR R1/R2 TG CF

Receiver 1 (R1/R2 %) Receiver 2 (R1/R2 %) Receiver 3 (R1/R2 %) Receiver 4 (R1/R2 %)

USCTLBOT or CTLBOT
Manual Prescan - ScanTR R1/R2 TG CF

Receiver 1 (R1/R2 %) Receiver 2 (R1/R2 %) Receiver 3 (R1/R2 %) Receiver 4 (R1/R2 %)

Body Scan- Body loader
Manual Prescan - ScanTR R1/R2 TG CF Receiver 1 (R1/R2 %)

Head Scan- DQA
Manual Prescan - ScanTR R1/R2 TG CF Receiver 1 (R1/R2 %)

- ☐ Verify Options Against Site Evaluation - Descripencies, Call Don or Russ
☐ Verify Coil List Against Site Evaluation - Descripencies Call Don or Russ
☐ Review Error Log - Go back two weeks, Gradient RF or T/R driver faults, Call Don or Russ
☐ Run saveINFO, save gui - Under Guided Install
☐ Make sure to remove all CD's, MOD's, and DAT's
☐ Run Dog House all the way to the Back of the Magnet
☐ Shut down the system, Turn off the breaker at the A1 for the MRI PDU
☐ Jumper out the E-stop loop in the A1 (Run a wire from terminal 3 to 7)
☐ Make Sure That Coldhead Stays Running; Unless You are Scrapping the Magnet

Magnet Ramp Down/Quench

Scrapping Magnet

- ☐ Check Vent Pipe integrity and exit path, warn everyone in area and have someone watch at vent exit
☐ Make sure doors and windows are open, check MRU cable connection and power, push MRU button

Saving Magnet

- ☐ Check Vent Pipe integrity and exit path, warn everyone in area, Check Helium and Pressure
☐ Setup Ramp down Kit and ramp down magnet per proper GE ramp down procedure for specific magnet

De-Install Form

1850 Town and Country, Norco, CA 92860 USA
Main: 951.734.3737, Fax: 951-735-3373



OEM ID _____
Site Name _____
Site Contact _____
SMR Rep _____

Van ID _____
City, State _____
Phone Number _____
Inspection Date _____

De-Cable and Package

Saving Magnet (leave Helium PPJ10 and Pressure PPJ48 cables connected)

Disconnect cables and equipment

- ☐ Separate out any equipment and cables customer is keeping (injectors, stereos, ect....)
- ☐ Disconnect all cables from upper part of pen pannel, both sides (watch for coldhead power on bottom, if it is running)
- ☐ Disconnect all cables from Cabinets (Systems, RF, Gradient, Gram, PDU, or Variations.....)
- ☐ Disconnect all cables from Console area
- ☐ Disconnect all cables from Magnet Room (cover inside of bore and put gradient cables and hose inside)
- ☐ Leave Magnet Monitor or helium meter connected when possible (if in systems cabinet remove and put with magnet)

Packaging

- ☐ Wrap cabinet corners with large bubble wrap and shrink wrap over them (remove keys and tape to back of cabinets)
- ☐ Try to keep cables separate in boxes
 - ☐ One box pallet for equipment room cables and spare parts
 - ☐ One box pallet for magnet room cables and spare parts
 - ☐ One small box console room cables and spare parts

CRANE DAY

- ☐ Two Hours before Riggers /Crane - Turn off Coldhead, De-install Lines, Compressor and Main Disconnect

Helium Level:

Magnet Pressure:

- ☐ De-install coldhead Lines, Compressor and Main Disconnect
- ☐ Supervise Equipment Removal, Magnet Rig Out.
- ☐ Verify all pallets and equipment are in Shipping Container.
- ☐ Verify Magnet Secure and S/C Lead Extension is Dis-Engaged.

Magnet Pressure:

- ☐ Sign off Rigger
- ☐ Sign off Shipper

Delivery Location

Delivery Arrival Date

Delivery Arrival Time

Street Address

City

State

Zip Code