



Mobile unit # _____

MRI Mobile Unit Checklist

Name: _____

FE Name: _____

Date: _____

Checklist

Print Form

Reset Form

EXTERIOR BODY AND CHASSIS

	OK	Cleaned	Adjusted	Needs Correction
Twin I-beam, landing legs, and support stands on chassis (check for cracks or damage).....	☐	☐	☐	☐
Verify tire tread, wear, and pressure check that lug nuts are all there.....	☐	☐	☐	☐
Anti-lock brakes(if available).....	☐	☐	☐	☐
Welding and riveting on frame panels on exterior.....	☐	☐	☐	☐
Paint and body corrosion.....	☐	☐	☐	☐
Corner and gutter extrusions in place.....	☐	☐	☐	☐
Lower bay storage - check for corrosion, leakage and door locks working, (make sure everything is secure)....	☐	☐	☐	☐
Patient lift and remote lift controller working properly (store for moving).....	☐	☐	☐	☐
Exterior light and rain deflector drip rail at entry door.....	☐	☐	☐	☐
Aluminum stair assembly stable with rails, store for moving.....	☐	☐	☐	☐
Main entry door and Emergency exit door hardware working (exit signs and path marked).....	☐	☐	☐	☐

INTERIOR

Counter tops condition (everything secured for moving).....	☐	☐	☐	☐
Floor condition in tech area (chair laid down for moving).....	☐	☐	☐	☐
Floor condition in magnet room (patient table locked and lowered for moving).....	☐	☐	☐	☐
Ceiling material is acoustic tile _____/carpet _____/Other _____. Condition.....	☐	☐	☐	☐
Condition of storage cabinets, all coils secured for moving.....	☐	☐	☐	☐
Conditions of wall coverings.....	☐	☐	☐	☐
Fire detection system/ (1) current ABC fire extinguisher installed.....	☐	☐	☐	☐

MOBILE SYSTEM CHECK

Working condition of (2) HVAC units.....	☐	☐	☐	☐
Check primary power 480V 3-phase	☐	☐	☐	☐
Check diesel electric generator.....	☐	☐	☐	☐
Check grounding system.....	☐	☐	☐	☐
Check shore/generator manual transfer switch.....	☐	☐	☐	☐
Condition of RussellStoll power connector.....	☐	☐	☐	☐
Check 12V DC battery and charger/inverter with 12V circuit breaker panel and master switch.....	☐	☐	☐	☐
Check all lighting inside, including all high intensity LED lights.....	☐	☐	☐	☐
Check working condition of AM/FM stereo CD player in Control Room(if applicable).....	☐	☐	☐	☐
Check working condition of A/C and heater in tech and magnet rooms.....	☐	☐	☐	☐

CLEANLINESS OF

Magnet, magnet covers, table and magnet room.....	☐	☐	☐	☐
Floors.....	☐	☐	☐	☐
Storage cabinets.....	☐	☐	☐	☐
Coils.....	☐	☐	☐	☐
Tech work area, computer and keyboard.....	☐	☐	☐	☐
Exterior surface and A/C Units.....	☐	☐	☐	☐



Checklist

FINAL BEFORE MOVING

OK
Cleaned
Adjusted
Needs
Correction

Do PM on Unit and Chillers (if it has not been done recently).....	☐	☐	☐	☐
Secure Keyboard, monitor and mouse.....	☐	☐	☐	☐
Bungee magnet covers.....	☐	☐	☐	☐
Lower table, lock wheels and make sure it is secure.....	☐	☐	☐	☐
Check license plate, tags, registration and HUD are on vehicle.....	☐	☐	☐	☐
Check to make sure shim lead is up.....	☐	☐	☐	☐
Check Helium Level and Pressure.....	☐	☐	☐	☐

Compressor hrs. _____

Helium _____ Pres. _____

System Performance

Does System Start-up Without Errors?	☐ Yes	☐ No	☐ Action Required
Does Table Function (Up/Dn/In/Out/Alignment)	☐ Yes	☐ No	☐ Action Required
Does System Scan Head?	☐ Yes	☐ No	☐ Action Required
R1 R2 TG AX	Manuel Pre Scan (Scan TR)	R1% R2%	
Does System Scan Head EPI?	☐ Yes	☐ No	☐ Action Required
Does System Scan LVshim?	☐ Yes	☐ No	☐ Action Required
R1 R2 TG AX	Manuel Pre Scan (Scan TR)	R1% R2%	
Does System Scan Body?	☐ Yes	☐ No	☐ Action Required
R1 R2 TG AX	Manuel Pre Scan (Scan TR)	R1% R2%	
Does System Scan Multi-coil?	☐ Yes	☐ No	☐ Action Required
CTLTOP R1 R2 TG AX	RC1 R1/R2	RC2 R1/R2	RC3 R1/R2
	RC5 R1/R2	RC6 R1/R2	RC7 R1/R2
CTLBOT R1 R2 TG AX	RC1 R1/R2	RC2 R1/R2	RC3 R1/R2
	RC5 R1/R2	RC6 R1/R2	RC7 R1/R2
Make sure there is a current save Info with MOD options and manuals.....	☐	☐	☐

Notes