

MRI INSTALL FINAL REPORT



3200 NW 27th Ave Ste. 100
Pompano Beach, FL 33069
Office: 888-400-3979

aisserv.com

OEM ID	_____	AIS Site ID	_____
Site Name	_____	City, State	_____
Site Contact	_____	Phone Number	_____
Field Engineer	_____	Completion Date	_____

Final Check list

- ☐ Verify system operation, system boots up without errors or problems, everything is configured properly
- ☐ Verify all table functionality; table undock/dock, up/down, drive in/out, and dog house re-tracks
- ☐ All extra options and equipment installed and verified; Injector, camera, stereo, ect...
- ☐ All coils tested for SNR and verified with the purchase agreement
- ☐ All table pads, coil pads, positioning pads, wedges, patient straps and phantoms with system and put away
- ☐ Test network configuration, send images to their PACS and or Camera, Verify modality worklist (if acceptable)
- ☐ Communication log book and all calibration data sheets left in a book at the site with a copy for the office
- ☐ GE User manuals, coil books, options with system and current save info done
- ☐ Final test scan ran for head, body and phased array with everything put away
- ☐ Final walk through to check that everything is done and clean with all covers in place
- ☐ Watch a patient scan to confirm image quality of the system before turn over
- ☐ Turn system over to the customer and have them sign off that everything is completed

Data sheets completed

- | | | |
|---|---|--|
| ☐ Ramp up data sheet | ☐ Grafidy data sheet | ☐ Install checklist |
| ☐ Supercon shim data sheet | ☐ iso center gradcal completed | ☐ System Inspection Form |
| ☐ Gradient shim data sheet | ☐ Coil SNR completed | ☐ Install final report (this sheet) |

Parts Used on Install

P
A
R
T
S

Notes or Follow up Items (Verify that everything is completed)

N
o
t
e
s

Signatures of Completion

Engineer	_____	Customer	_____	Manager	_____
Signature	_____	Signature	_____	Signature	_____
Date/Time	_____	Date/Time	_____	Date/Time	_____