



Mobile unit # _____

CT Mobile Unit Checklist

Name: _____

FE Name: _____

Date: _____

Checklist

Print Form

Reset Form

CHASSIS

	OK	Cleaned	Adjusted	Needs Correction
Twin I-beam, landing legs, and support stands on chassis.....	☐	☐	☐	☐
Verify tire tread, tire pressure and lug nut check.....	☐	☐	☐	☐
Anti-lock brakes.....	☐	☐	☐	☐

BODY OF CHASSIS

Welding and riveting on frame panels on exterior.....	☐	☐	☐	☐
Paint and body corrosion.....	☐	☐	☐	☐
Corner and gutter extrusions in place.....	☐	☐	☐	☐
Lower bay storage -check for corrosion, leakage and door locks working, make sure everything is secure	☐	☐	☐	☐
Patient lift and remote lift controller working properly, store for moving	☐	☐	☐	☐
Main entry door and Emergency exit door hardware working.....	☐	☐	☐	☐
Exterior light and rain deflector drip rail at entry door.....	☐	☐	☐	☐
Aluminum stair assembly stable with rails, store for moving.....	☐	☐	☐	☐

INTERIOR

Counter tops condition, everything secured for moving.....	☐	☐	☐	☐
Floor condition in tech area, chair laid down for moving.....	☐	☐	☐	☐
Floor condition in Gantry room, patient table locked and lowered for moving.....	☐	☐	☐	☐
Ceiling material is acoustic tile _____/carpet _____/Other _____. Condition.....	☐	☐	☐	☐
Condition of storage cabinets, all items secured for moving.....	☐	☐	☐	☐
Conditions of wall coverings.....	☐	☐	☐	☐
Fire detection system/ (1) current ABC fire extinguisher installed.....	☐	☐	☐	☐

MOBILE SYSTEM CHECK

Working condition of (2) HVAC units.....	☐	☐	☐	☐
Check primary power 480V 3-phase	☐	☐	☐	☐
Check diesel electric generator.....	☐	☐	☐	☐
Check grounding system.....	☐	☐	☐	☐
Check shore/generator manual transfer switch.....	☐	☐	☐	☐
Condition of RussellStoll power connector.....	☐	☐	☐	☐
Check 12V DC battery and charger/inverter with 12V circuit breaker panel and master switch.....	☐	☐	☐	☐
Check all lighting inside, including all high intensity LED lights.....	☐	☐	☐	☐
Check working condition of AM/FM stereo CD player in Control Room(if applicable).....	☐	☐	☐	☐
Check working condition of A/C and heater in tech and Gantry rooms.....	☐	☐	☐	☐

CLEANLINESS OF

Gantry, Gantry covers, table and equipment room.....	☐	☐	☐	☐
Floors.....	☐	☐	☐	☐
Storage cabinets.....	☐	☐	☐	☐
Equipment.....	☐	☐	☐	☐
Tech work area, computer and keyboard.....	☐	☐	☐	☐
Exterior surface and A/C Units.....	☐	☐	☐	☐



Checklist

FINAL BEFORE MOVING

OK	Cleaned	Adjusted	Needs Correction
☐	☐	☐	☐
☐	☐	☐	☐
☐	☐	☐	☐
☐	☐	☐	☐
☐	☐	☐	☐

Do PM on Unit and Chillers (if it has not been done recently).....

Secure Keyboard, monitor and mouse.....

Secure Gantry and table covers

Lower table and lock in position.....

Check license plate, tags, registration and HUD are on vehicle.....

System Performance

Does System Start-up Without Errors?	☐ Yes	☐ No	☐ Action Required
Does Table Function (Up/Dn/In/Out/Alignment)	☐ Yes	☐ No	☐ Action Required
Does Gantry tilt?	☐ Yes	☐ No	☐ Action Required
Does tube warm up pass?	☐ Yes	☐ No	☐ Action Required
Does System Scan Scout?	☐ Yes	☐ No	☐ Action Required
Does System Scan Small FOV?	☐ Yes	☐ No	☐ Action Required
Does System Scan Large FOV?	☐ Yes	☐ No	☐ Action Required

Make sure there is a current save state with MOD options and manuals.....

N
o
t
e
s