



Site Name _____

Assigned FSE _____

Site Contact _____

Month: _____

MRI SYSTEM INSPECTION FORM

Reset Form

Fixed or Mobile Site

Inventory (Guided Install Hardware Tab)

Manufacture

Magnet Serial Number _____ Helium _____ Pres. _____ Date _____

Gradients Serial Number _____ GE Part # _____

Gradient Coil Serial Number _____ GE Part # _____

System Serial Number _____ GE Part # _____

PGR Cabinet Serial Number _____ GE Part # _____

PEN Cabinet Serial Number _____ GE Part # _____

HEC Cabinet Serial Number _____ GE Part # _____

CRY Cabinet Serial Number _____ GE Part # _____

Compressor Serial Number _____ hrs. _____ Pres. _____

Coldhead Serial Number _____ Repair Date _____

Host Computer

Computer Type Serial Number _____ Software Revision _____
(using service browser)

Display Monitor Oxygen Monitor _____

Host ID _____ Host IP Address _____ Default Router _____

Extras and Options (Verify what is on or with the system)

Main Disconnect DC Lighting Stereo System

Injector system Chiller unit Film Camera

Other Other Other



Site Name _____

Assigned FSE _____

Site Contact _____

Month: _____

MRI SYSTEM INSPECTION FORM

Reset Form

Tested **Verify Coils With System List**

☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____

Tested **Verify Coils With System List**

☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____
☐		S/N	_____

Options (Verify with system list)

☐ Echo Planar Imaging	☐ Smart Prep	☐ Multi-Nuclear Spectro	☐ T2 Breathhold	☐ ProbePRESS	☐ BrainWave RT	☐ Blood Flow and Volume Measurements
☐ Fast Gradient Echo	☐ SSFSE	☐ Functool2	☐ SSFSE MRCP	☐ CREATIV	☐ BrainWave PA	☐ Time Course
☐ Cine	☐ Three Plane Localizer	☐ Voxtool	☐ T1 Breathhold	☐ Navigator	☐ BrainWave HW	☐ SWIFT
☐ Fast Spin Echo & FLAIR	☐ Modality Worklist	☐ Interactive Vascular Imag	☐ Line Scan Diffusion Imag	☐ Diffusion Tensor	☐ Propeller T2	☐ T2MAP
☐ Time of Flight	☐ E3DToF	☐ Clairview	☐ Image Filter	☐ 3DFRFSE	☐ 3T Restricted Apps	☐ 2D MERGE
☐ Phase Contrast Vascular	☐ FSE_XL	☐ Spectro Analysis GE	☐ ACGD Plus	☐ Asset Plus	☐ 2D Fat Sat Fiesta	☐ LAVA-XV
☐ Research	☐ Bloodsupp	☐ Preformed Procedure Step	☐ Probe 3D Prostate	☐ Fat Water 2001	☐ MR-Echo	☐ SMART-P
☐ Proactive Service	☐ Fastcine	☐ High Speed	☐ Fluoro-triggered MRA	☐ Rapid Frame	☐ 8 Channel System	☐ BRAVO
☐ Research PSD	☐ Tagging	☐ fgret	☐ MRCP3	☐ TRICKS	☐ 16 Channel System	☐ Breast Single Voxel Spectroscopy
☐ Spectroscopy/PROBE	☐ sgdrperf	☐ fgret Real Time	☐ PSIR	☐ FIESTA-c	☐ Lava	☐ COSMIC
☐ Videoconferencing	☐ DW-EPIZ	☐ Spiral Hi-Res	☐ Dynamic R1	☐ BREAST2	☐ FiberTrak	☐ 32 Channel System
☐ SGD_EchoSpeed	☐ iDrive Pro	☐ Spiral Real Time	☐ Fiesta 2D	☐ Propeller DWI	☐ FLAIR3D	☐ Integrated Patient Comfort Module
☐ DW EPI	☐ iDrive	☐ iDrive Pro Plus	☐ Fiesta 3D	☐ 3D Delayed Enhancements	☐ Multi-Phase (variable delays)	☐ Brainwave Fusion
☐ FLAIR EPI	☐ SmartPrep 2000 Upgrade	☐ PROBE 3d Brain	☐ Delayed Enhancement	☐ 3D Fat Sat FIESTA	☐ Dual Array	
☐ SPECIAL	☐ Probe 2000 Upgrade	☐ Ultrashort TR	☐ Asset	☐ MRAppStudio	☐ Timeout Application	

Others or problems



Site Name _____

Assigned FSE _____

Site Contact _____

Month: _____

MRI SYSTEM INSPECTION FORM

Reset Form

OK
Cleaned
Adjusted
Needs
Correction
N/A

PM Checklist

Talk With Technologist About System Operation..... ☐ ☐ ☐ ☐ ☐

Look at Image Quality of Previous Exams..... ☐ ☐ ☐ ☐ ☐

Check and Set System Date and Time..... ☐ ☐ ☐ ☐ ☐

SAFETY AND REGULATORY

SYSTEM - Check Gating Cable/ Respiratory Bellows / PG Probe..... ☐ ☐ ☐ ☐ ☐

SYSTEM - Check Pneumatic Patient Alert System..... ☐ ☐ ☐ ☐ ☐

SYSTEM - Check Emergency Release of Cradle and Patient Transport..... ☐ ☐ ☐ ☐ ☐

SYSTEM - Check Patient Transport Casters and Arm board Set Screws..... ☐ ☐ ☐ ☐ ☐

MAGNET - Check Magnet Bore for Metal Objects and Remove..... ☐ ☐ ☐ ☐ ☐

MAGNET - Test Magnet Emergency Rundown (Test Battery, Htr LED)..... ☐ ☐ ☐ ☐ ☐

MAGNET - Check for Condensation or Leaks on Top and Around Magnet..... ☐ ☐ ☐ ☐ ☐

MAGNET - Record Cryostat Pressure and Flow Rates..... ☐ ☐ ☐ ☐ ☐

He Level _____ Pressure _____

MAGNET - Compressor Pressure (Dynamic)..... = _____ PSIG ☐ ☐ ☐ ☐ ☐

MAGNET - Coldhead and Magnet Temps..... ☐ ☐ ☐ ☐ ☐

Coldhead_Ru0 _____ Recon_Si410 _____ Recon_Ru0 _____ Shield_Si410 _____ Water Temp _____ Water flow _____

Clean, Test and Check

Check Correlated Noise (RF Integrity / RF Door Seal, top hatch, clean, Check)..... ☐ ☐ ☐ ☐ ☐

Clean Light-Weight Cradle Wheels..... ☐ ☐ ☐ ☐ ☐

Check Table Functionality (Belt adjustment, Alignment, Undock)..... ☐ ☐ ☐ ☐ ☐

Clean Pen Wall Body Coil Filter..... ☐ ☐ ☐ ☐ ☐

Clean All Cabinet Filters..... ☐ ☐ ☐ ☐ ☐

Clean Console area (Vacuum PC)..... ☐ ☐ ☐ ☐ ☐

Semi-Annual or First PM Safety Checks

Month: _____

Test Emergency off Buttons..... ☐ ☐ ☐ ☐ ☐

Test Emergency Stop Buttons..... ☐ ☐ ☐ ☐ ☐

Inspect all System Cables and Connections for Tightness and Security..... ☐ ☐ ☐ ☐ ☐

Check Condition and Placement of Warning Labels..... ☐ ☐ ☐ ☐ ☐

Check Condition and Placement of 0.5 mT Exclusion Warnings..... ☐ ☐ ☐ ☐ ☐

Check Magnet Exhaust Vent and Vent Glass..... ☐ ☐ ☐ ☐ ☐

Cryocooler Filter check and clean in HEC cabinet ☐ ☐ ☐ ☐ ☐

Change Out All Patient Cradle Wheels..... ☐ ☐ ☐ ☐ ☐

Check PDU power and cables..... ☐ ☐ ☐ ☐ ☐

Check gradient cables..... ☐ ☐ ☐ ☐ ☐

Check gradient filters ☐ ☐ ☐ ☐ ☐

Annual Procedure

Month: _____

HEC Cabinet Deionization..... ☐ ☐ ☐ ☐ ☐

OK
Cleaned
Adjusted
Needs
Correction
N/A



Site Name _____

Assigned FSE _____

Site Contact _____

Month: _____

MRI SYSTEM INSPECTION FORM

Reset Form

OK
Cleaned
Adjusted
Needs
Correction
N/A

IMAGE QUALITY

Check ISO-Center (Check Alignment Lights).....	☐	☐	☐	☐	☐
TG _____ AX _____ iso Z _____					
Check Gradient Calibration: X,Y,Z-axis.....	☐	☐	☐	☐	☐
GradCal X _____ GradCal Y _____ GradCal Z _____					
Check SNR and RF output- Head.....	☐	☐	☐	☐	☐
TG _____ Signal Noise SNR					
Check SNR and RF output- Body.....	☐	☐	☐	☐	☐
TG _____ Signal Noise SNR					
Check PA Coil Top.....	☐	☐	☐	☐	☐
TG _____					
Check PA Coil Bottom.....	☐	☐	☐	☐	☐
TG _____					
Check LVShim Localizer TG _____	☐	☐	☐	☐	☐

LVshim Calibrations

PASS ☐

FAIL ☐

Shim Values Before X _____ Y _____ Z _____

Shim Values After X _____ Y _____ Z _____

Center Frequency _____

Inhomogeneities	45x45 p2p (ppm) _____ [15.00]	45x45 rms (ppm) _____ [1.25]
	40x40 p2p (ppm) _____ [6.00]	40x40 rms (ppm) _____ [1.00]
	30x30 p2p (ppm) _____ [2.00]	30x30 rms (ppm) _____ [0.50]
	20x20 p2p (ppm) _____ [1.00]	20x20 rms (ppm) _____ [0.10]

HEC Cabinet

Facility Water

Temperature _____ Incoming Pressure _____ Outgoing Pressure _____ Pressure Differential _____

Gradient Coil

IN Temperature _____ OUT Temperature _____ Flow _____ Pressure _____ Deionization _____ kOhm/cm [4.00<x<14]

Power Electronics

IN Temperature _____ OUT Temperature _____ Flow _____ Pressure _____

Cryogen Compressor

Temperature _____ Flow _____

Chilled Air Blower

Temperature _____ Flow _____

FINAL CHECKS

Check and Delete Error Message Log.....	☐	☐	☐	☐	☐
Do Save INFO, Save GUI and Save Protocol.....	☐	☐	☐	☐	☐
RESTORATION - DQA Phantom scan, Remove Test Scans, and Check Cabinet Doors / Covers.....	☐	☐	☐	☐	☐
RESTORATION - Shut down system per site procedure.....	☐	☐	☐	☐	☐
RESTORATION - Update site logbook, E-mail update with any follow ups and status.....	☐	☐	☐	☐	☐

OK
Cleaned
Adjusted
Needs
Correction
N/A



Site Name _____

Site Contact _____

Assigned FSE _____

Month: _____

MRI SYSTEM INSPECTION FORM

Reset Form

Notes and added information