

9800

SCHEDULE G (high usage scanner)

SITE:

DATE:

SYSTEM ID:

| <u>Procedure</u>                                  | <u>Inspect</u> | <u>Clean</u> | <u>Split</u> |
|---------------------------------------------------|----------------|--------------|--------------|
| <b>COMPUTER</b>                                   |                |              |              |
| Clean magnetic tape unit                          | _____          | _____        | _____        |
| <b>GANTRY</b>                                     |                |              |              |
| Measure and record detector pressure              | _____          | _____        | _____        |
| Verify heater operation (LED)                     | _____          | _____        | _____        |
| Check DAS power supply fans and filter            | _____          | _____        | _____        |
| Verify lamps                                      | _____          | _____        | _____        |
| Clean covers (including top cover)                | _____          | _____        | _____        |
| Check axial and tilt pots                         | _____          | _____        | _____        |
| <b>SYSTEM</b>                                     |                |              |              |
| Verify emergency off buttons (table/console)      | _____          | _____        | _____        |
| Check X-Ray on lights/ operation of scan abort    | _____          | _____        | _____        |
| Check X-Ray on lights                             | _____          | _____        | _____        |
| Update site log                                   | _____          | _____        | _____        |
| Check PM manual revision                          | _____          | _____        | _____        |
| <b>TABLE</b>                                      |                |              |              |
| Check I/S and cradle release                      | _____          | _____        | _____        |
| Check I/S and cradle latch                        | _____          | _____        | _____        |
| Inspect cradle for adhesive tape/verify operation | _____          | _____        | _____        |
| Inspect encoder cable                             | _____          | _____        | _____        |
| Check I/S, cradle, elevation pots/belt            | _____          | _____        | _____        |
| Check limit switches                              | _____          | _____        | _____        |
| Inspect TGGC fans                                 | _____          | _____        | _____        |
| Inspect and Clean Table Covers                    | _____          | _____        | _____        |
| <b>Zebra Disks</b>                                |                |              |              |
| Check fans                                        | _____          | _____        | _____        |
| Clean coarse filter                               | _____          | _____        | _____        |
| Check disk adaptor fans                           | _____          | _____        | _____        |
| Check error log                                   | _____          | _____        | _____        |

## Comments:

---



---



---



---



---



---



---



---

Field Engineer:

Id#:

Dispatch#: