

<u>Procedure</u>	<u>Inspect</u>	<u>Clean</u>	<u>Split</u>
CONSOLE			
Check for smooth trackball / mouse	_____	_____	_____
GANTRY			
Check the number of Gantry revolutions	_____	_____	_____
Check scan and laser windows	_____	_____	_____
Clean ventilation holes and check fans	_____	_____	_____
Handling & Removal of Slip Ring Brush Debris	_____	_____	_____
Slip Ring Vacuuming	_____	_____	_____
Clean or Replace tube fan filter	_____	_____	_____
HIGH VOLTAGE			
MA meter verification	_____	_____	_____
KV test (HHS) or HV tank feedback resistors calibration	_____	_____	_____
Total kV measurement	_____	_____	_____
KV meter verification	_____	_____	_____
Auto mA cal	_____	_____	_____
MA and kV verification (HHS)	_____	_____	_____
Verify Rise and fall times (HHS)	_____	_____	_____
Verification of internal scan timer (HHS)	_____	_____	_____
Verify exposure time accuracy (HHS)	_____	_____	_____
PDU/GPDU			
Inspect / Clean filter	_____	_____	_____
GPDU			
Inspect 7 green indicator lamps on GPDU	_____	_____	_____
PDU			
Inspect 4 green indicator lamps (L1,L2,L3,DCRGS status)	_____	_____	_____
Inspect 6 green indicator lamps on transformer assy	_____	_____	_____
SYSTEM			
Check X-Ray on lights (HHS)	_____	_____	_____
Check operation of final scan abort pushbuttons	_____	_____	_____
Verify emergency off buttons (table/console)	_____	_____	_____
General Cleaning	_____	_____	_____
Update site log	_____	_____	_____
Check PM Manual	_____	_____	_____
TABLE			
Check for wear or damage on table extensions	_____	_____	_____

Comments:

Field Engineer:

ID#:

Dispatch#: