

MRI Mobile Unit Checklist

Site Name: _____
System ID # _____
Vin number: _____

FE Name: _____
Date: _____

MOBILE UNIT SYSTEM CHECK

Codes

OK

Needs
Correction

- | | | |
|--|-----------------------|-----------------------|
| Keys to front door, Back door, belly boxes, lift gate door..... | ☐ | ☐ |
| Condition of RussellStoll power connector, cable secure and lugs tight..... | ☐ | ☐ |
| Check all power and ground connections, all covers and breaker panels labeled and secure..... | ☐ | ☐ |
| Check 12V DC battery and charger/inverter with 12V circuit breaker panel and master switch..... | ☐ | ☐ |
| Working condition of HVAC units, coils cleaned and system PM complete everything in spec..... | ☐ | ☐ |
| Check working condition of A/C and heater in equipment, operator and magnet rooms..... | ☐ | ☐ |
| Twin I-beam, landing legs, and support stands on chassis (check for cracks or damage)..... | ☐ | ☐ |
| Verify tire tread, wear, and pressure check that lug nuts are all there, Anti-lock brakes(if available)..... | ☐ | ☐ |
| Condition of roof, roof hatch and magnet exit, all seals and RF mesh in place..... | ☐ | ☐ |
| Fire detection system and current non ferrous fire extinguisher installed in at least 2 locations..... | ☐ | ☐ |
| Optional equipment mounted and secure, Injector system, stereo system, camera, ect..... | ☐ | ☐ |
| Optional equipment all working and operational with everything included with them..... | ☐ | ☐ |
| Check diesel fuel level and generator operation, verify condition..... | ☐ | ☐ |
| Check shore/generator manual transfer switch..... | ☐ | ☐ |

EXTERIOR CONDITION AND STORAGE

Fuel Level

Generator Hrs.

FRONT (Trailer hook up)

- | | | |
|--|-----------------------|-----------------------|
| Paint and body clean, no dents, rust or scratches and in good condition..... | ☐ | ☐ |
| Welding, riveting and bolts on exterior all in place no holes, all covers in place for AC and generator..... | ☐ | ☐ |
| Air break and electrical connectors in good condition, all running lights and covers on..... | ☐ | ☐ |

STREET SIDE (Drivers Side)

- | | | |
|--|-----------------------|-----------------------|
| Paint and body clean, no dents, rust or scratches and in good condition..... | ☐ | ☐ |
| Welding, riveting and bolts on exterior all in place no holes, top rain guard and corners look good..... | ☐ | ☐ |
| Running lights and turn signal covers on and working, leveling feet and pads all there and in place..... | ☐ | ☐ |
| Lower storage doors check for corrosion, leakage and door locks working, clean and look good..... | ☐ | ☐ |
| Lower storage bays cleaned out, only necessary items; leveling wood, phone, network and power cords..... | ☐ | ☐ |

REAR (Back of Mobile)

- | | | |
|---|-----------------------|-----------------------|
| Paint and body clean, no dents, rust or scratches and in good condition, vent pipe exit screen and deflector..... | ☐ | ☐ |
| Welding, riveting and bolts on exterior all in place, rear door hardware, lock, and RF seal good and clean..... | ☐ | ☐ |
| All break and running light covers on and operational, license plate in place with current tags..... | ☐ | ☐ |

CURB SIDE (Pasenger Side)

- | | | |
|---|-----------------------|-----------------------|
| Paint and body clean, no dents, rust or scratches and in good condition..... | ☐ | ☐ |
| Welding, riveting and bolts on exterior all in place no holes, top rain guard and corners look good..... | ☐ | ☐ |
| Running lights and turn signal covers on and working, leveling feet and pads all there and in place..... | ☐ | ☐ |
| Lower storage doors check for corrosion, leakage and door locks working, clean and look good..... | ☐ | ☐ |
| Lower storage bays cleaned out, only necessary items; leveling wood, phone, network and power cords..... | ☐ | ☐ |
| Awning over lift gate operational and clean, awning handle and emergency wrench in storage place..... | ☐ | ☐ |
| Patient lift and roll door working properly with both remote and panel controls..... | ☐ | ☐ |
| Lift gate railings secure with all hardware and working properly, everything clean with caution markings..... | ☐ | ☐ |
| Aluminum stair assembly stable with rails and all bolts or hardware..... | ☐ | ☐ |
| Main entry door and Emergency exit door hardware working (exit signs and path marked)..... | ☐ | ☐ |
| Exterior light and rain deflector drip rail at entry door in place and working..... | ☐ | ☐ |

Mobile Unit ID # _____

MRI Mobile Unit Checklist

Site Name: _____

FE Name: _____

Date: _____

INTERIOR CONDITION

OPERATORS ROOM (Tech Area)

	OK	Needs Correction
Floor clean and in good condition, computers or cabinets mounted with nothing else on floors.....	☐	☐
Counter tops clean and in good condition, everything on them mounted or secure for moving.....	☐	☐
Condition of storage cabinets, everything cleaned with only necessary items.....	☐	☐
Current save Info, MOD options and manuals, folder with all data sheets and log book in cabinet.....	☐	☐
All lights, outlets and switches working, cover plates on in good condition and no exposed wires.....	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐

EQUIPMENT ROOM (Cabinet Room)

Floor clean and in good condition, cabinets mounted, phantoms in holders with nothing else on floors.....	☐	☐
All equipment and items in cabinets mounted and secured, covers on and doors locked.....	☐	☐
Condition of storage cabinets, everything cleaned with only necessary items.....	☐	☐
All lights, outlets and switches working, cover plates on in good condition and no exposed wires.....	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐

MAGNET ROOM (Scan Room)

Floor clean and in good condition, anything on floors secured and clean.....	☐	☐
Magnet covers, table, coils, pads and phantoms all cleaned and stored in a secure location.....	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐
All electrical outlets, light switches and e-stop cover plates in place and clean.....	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐
Pen panel, patient blower and rear pedestool in place and secured, covers and door in good condition.....	☐	☐
Vent pipe in place and secured with vent glass, exhaust fan operational.....	☐	☐

FINAL CHECKS BEFORE MOVING MOBILE

Do PM on Unit and Chillers (if it has not been done recently).....	☐	☐
Secure Keyboard, monitor and mouse.....	☐	☐
Bungee magnet covers.....	☐	☐
Lower table, lock wheels and make sure it is secure.....	☐	☐
Check license plate, tags, registration and HUD are on vehicle.....	☐	☐
Check to make sure shim lead is up.....	☐	☐
Check Helium Level and Pressure.....	☐	☐

Compressor hrs. _____

Helium _____

Pres. _____

N
o
t
e
s