

**9800**

**SCHEDULE T (Normal Usage Scanner)**

**SITE:**

**DATE:**  
**SYSTEM ID:**

| <u>Procedure</u>                                  | <u>Inspect</u> | <u>Clean</u> | <u>Split</u> |
|---------------------------------------------------|----------------|--------------|--------------|
| <b>COMPUTER</b>                                   |                |              |              |
| Clean magnetic tape unit                          | _____          | _____        | _____        |
| <b>SYSTEM</b>                                     |                |              |              |
| Verify emergency off buttons (table/console)      | _____          | _____        | _____        |
| Check operation of final scan abort control       | _____          | _____        | _____        |
| Check X-Ray on lights                             | _____          | _____        | _____        |
| General Cleaning                                  | _____          | _____        | _____        |
| Update site log                                   | _____          | _____        | _____        |
| Check PM manual revision                          | _____          | _____        | _____        |
| <b>TABLE</b>                                      |                |              |              |
| Check I/S and cradle release                      | _____          | _____        | _____        |
| Check I/S and cradle latch                        | _____          | _____        | _____        |
| Check head holder and equipment                   | _____          | _____        | _____        |
| Inspect Tableside Switch Panel                    | _____          | _____        | _____        |
| Inspect cradle for adhesive tape/verify operation | _____          | _____        | _____        |
| Inspect encoder cable                             | _____          | _____        | _____        |
| Inspect and lube elevation screws                 | _____          | _____        | _____        |
| Check I/S, cradle, elevation pots/belt            | _____          | _____        | _____        |
| Check limit switches                              | _____          | _____        | _____        |
| Inspect TGGC fans                                 | _____          | _____        | _____        |
| Vacuum internal table                             | _____          | _____        | _____        |
| Inspect and Clean Table Covers                    | _____          | _____        | _____        |

**Comments:**

---



---



---



---



---



---



---

**Field Engineer:**

**Id#:**

**Dispatch#:**