

LS Plus, LS Ultra, LS Ultra 16, & HiSpeed QX/i

SCHEDULE C

GANTRY REVOLUTIONS:

DATE:

SITE:

SYSTEM ID:

<u>Procedure</u>	<u>Inspect</u>	<u>Clean</u>	<u>Split</u>
COMPUTER			
Check fans/Clean/Vacuum all exhaust vent holes	_____	_____	_____
CONSOLE			
Check fans/Clean/Vacuum console interior	_____	_____	_____
GANTRY			
Handling & Removal of Slip Ring Brush Debris	_____	_____	_____
Slip Ring Vacuuming	_____	_____	_____
MDAS DAS/Duct Cleaning	_____	_____	_____
Allocation for Gantry cover handling	_____	_____	_____
HIGH VOLTAGE			
mA meter verification	_____	_____	_____
HV Tank feedback resistors calibration	_____	_____	_____
mA and kV verification (HHS)	_____	_____	_____
Verify Rise and fall times (HHS)	_____	_____	_____
Verification of internal scan timer (HHS)	_____	_____	_____
SYSTEM			
Update site log	_____	_____	_____
Check operation of final scan abort push-buttons	_____	_____	_____
Verify emergency off buttons (table/console)	_____	_____	_____
Check PM Manual	_____	_____	_____

Comments:

Field Engineer:

Id#:

Dispatch#: