

Site Name: _____
System ID # _____
Vin number: _____

CT Mobile Unit Checklist

FE Name: _____
Date: _____

MOBILE UNIT SYSTEM CHECK

	OK	Cleaned	Adjusted	Needs Correction
Condition of RussellStoll power connector, cable secure and lugs tight.....	☐	☐	☐	☐
Check all power and ground connections, all covers and breaker panels labeled and secure.....	☐	☐	☐	☐
Check 12V DC battery and charger/inverter with 12V circuit breaker panel and master switch.....	☐	☐	☐	☐
Working condition of HVAC units, coils cleaned and system PM complete everything in spec.....	☐	☐	☐	☐
Check working condition of A/C and heater in equipment, operator and magnet rooms.....	☐	☐	☐	☐
Twin I-beam, landing legs, and support stands on chassis (check for cracks or damage).....	☐	☐	☐	☐
Verify tire tread, wear, and pressure check that lug nuts are all there, Anti-lock brakes(if available).....	☐	☐	☐	☐
Condition of roof, roof hatch and gantry exit, all seals and Lead lining in place.....	☐	☐	☐	☐
Fire detection system and current fire extinguisher installed in at least 2 locations.....	☐	☐	☐	☐
Optional equipment mounted and secure, Injector system, stereo system, camera, ect.....	☐	☐	☐	☐
Optional equipment all working and operational with everything included with them.....	☐	☐	☐	☐
Check diesel fuel level and generator operation, verify condition.....	☐	☐	☐	☐
Check shore/generator manual transfer switch.....	☐	☐	☐	☐

Fuel Level Generator Hrs.

EXTERIOR CONDITION AND STORAGE

FRONT (Trailer hook up)

Paint and body clean, no dents, rust or scratches and in good condition.....	☐	☐	☐	☐
Welding, riveting and bolts on exterior all in place no holes, all covers in place for AC and generator.....	☐	☐	☐	☐
Air break and electrical connectors in good condition, all running lights and covers on.....	☐	☐	☐	☐

STREET SIDE (Drivers Side)

Paint and body clean, no dents, rust or scratches and in good condition.....	☐	☐	☐	☐
Welding, riveting and bolts on exterior all in place no holes, top rain guard and corners look good.....	☐	☐	☐	☐
Running lights and turn signal covers on and working, leveling feet and pads all there and in place.....	☐	☐	☐	☐
Lower storage doors check for corrosion, leakage and door locks working, clean and look good.....	☐	☐	☐	☐
Lower storage bays cleaned out, only necessary items; leveling wood, phone, network and power cords.....	☐	☐	☐	☐

REAR (Back of Mobile)

Paint and body clean, no dents, rust or scratches and in good condition.....	☐	☐	☐	☐
Welding, riveting and bolts on exterior all in place, rear door hardware, lock, and lead good and clean.....	☐	☐	☐	☐
All break and running light covers on and operational, license plate in place with current tags.....	☐	☐	☐	☐

CURB SIDE (Pasenger Side)

Paint and body clean, no dents, rust or scratches and in good condition.....	☐	☐	☐	☐
Welding, riveting and bolts on exterior all in place no holes, top rain guard and corners look good.....	☐	☐	☐	☐
Running lights and turn signal covers on and working, leveling feet and pads all there and in place.....	☐	☐	☐	☐
Lower storage doors check for corrosion, leakage and door locks working, clean and look good.....	☐	☐	☐	☐
Lower storage bays cleaned out, only necessary items; leveling wood, phone, network and power cords.....	☐	☐	☐	☐
Awning over lift gate operational and clean, awning handle and emergency wrench in storage place.....	☐	☐	☐	☐
Patient lift and roll door working properly with both remote and panel controls.....	☐	☐	☐	☐
Lift gate railings secure with all hardware and working properly, everything clean with caution markings.....	☐	☐	☐	☐
Aluminum stair assembly stable with rails and all bolts or hardware.....	☐	☐	☐	☐
Main entry door and Emergency exit door hardware working (exit signs and path marked).....	☐	☐	☐	☐
Exterior light and rain deflector drip rail at entry door in place and working.....	☐	☐	☐	☐

Mobile Unit ID # _____

CT Mobile Unit Checklist

Site Name: _____

FE Name: _____

FE Name: _____

Date: _____

INTERIOR CONDITION

OPERATORS ROOM (Tech Area)

	OK	Cleaned	Adjusted	Needs Correction
Floor clean and in good condition, computers or cabinets mounted with nothing else on floors.....	☐	☐	☐	☐
Counter tops clean and in good condition, everything on them mounted or secure for moving.....	☐	☐	☐	☐
Condition of storage cabinets, everything cleaned with only necessary items.....	☐	☐	☐	☐
Current save state, MOD options and manuals, folder with all data sheets and log book in cabinet.....	☐	☐	☐	☐
All lights, outlets and switches working, cover plates on in good condition and no exposed wires.....	☐	☐	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐	☐	☐

EQUIPMENT ROOM (Cabinet Room)

Floor clean and in good condition, cabinets mounted, phantoms in holders with nothing else on floors.....	☐	☐	☐	☐
All equipment and items in cabinets mounted and secured, covers on and doors locked.....	☐	☐	☐	☐
Condition of storage cabinets, everything cleaned with only necessary items.....	☐	☐	☐	☐
All lights, outlets and switches working, cover plates on in good condition and no exposed wires.....	☐	☐	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐	☐	☐

GANTRY ROOM (Scan Room)

Floor clean and in good condition, anything on floors secured and clean.....	☐	☐	☐	☐
Magnet covers, table, coils, pads and phantoms all cleaned and stored in a secure location.....	☐	☐	☐	☐
Ceilings clean and in good condition, smoke alarm or fire detection working.....	☐	☐	☐	☐
Conditions of wall coverings, holes patched and walls clean in good condition.....	☐	☐	☐	☐
All electrical outlets, light switches and e-stop cover plates in place and clean.....	☐	☐	☐	☐
All cables routed correctly, zip tied, clean and secured in place with service loops where needed.....	☐	☐	☐	☐

FINAL CHECKS BEFORE MOVING MOBILE

Do PM on Unit and Chillers (if it has not been done recently).....	☐	☐	☐	☐
Secure Keyboard, monitor and mouse put away and thing on counters.....	☐	☐	☐	☐
Secure Gantry, table phantoms and covers.....	☐	☐	☐	☐
Check license plate, tags, registration and HUD are on vehicle.....	☐	☐	☐	☐

N
o
t
e
s