

SIGNA POWER MONITOR FUNCTIONAL TEST DECLARATION FORM

Signa Release 9.X & 10.0 SRFD 1.0T/1.5T & SRFD2 CABINET Power Monitor Functional Test Declaration

SITE

(NAME) _____ (SYSTEM ID, ROOM NUMBER, ETC., IF APPLICABLE) _____
(STREET) _____ (SYSTEM CABINET SERIAL NUMBER) _____
(CITY, STATE, ZIP CODE) _____ (CURRENT SYSTEM SOFTWARE RELEASE) _____

TEST EQUIPMENT

(BIRD WATTMETER SERIAL NO.) _____ (OSCILLOSCOPE SERIAL NO.) _____ (RF POWER MEASUREMENT KIT SERIAL NO.) _____
(DUMMY LOAD PLUS CABLES ATTEN FACTOR) _____ (AMP TO WATTMETER CABLE ATTEN FACTOR) _____

PERFORMANCE

FUNCTION CHECK STATUS	PASS
BODY PEAK POWER TEST	☐
BODY PULSE WIDTH TEST	☐
BODY DUTY CYCLE TEST	☐
HEAD PEAK POWER TEST	☐
HEAD PULSE WIDTH TEST	☐
HEAD DUTY CYCLE TEST	☐
SHUTDOWN VERIFICATION	☐

CONFIGURATION FILE ENTRIES		
	Cable loss coefficient	Coil loss coefficient
Head Coil	_____	_____
Body Coil	_____	_____
AMP Cal Head	_____	ABSOLUTE AVG SAR _____
AMP Cal Body	_____	ABSOLUTE PEAK SAR _____
Average SAR Factor	_____	Peak SAR Factor _____

RESTORATION CHECK LIST

- ☐ On the front panel of the SSM, place the two monitor switches in the Normal position, and place the three DRV FLT switches in the enable faults position (EN).
- ☐ Ensure that the dummy load is disconnected from the rear of the cabinet.
- ☐ Ensure that the head and body Helix cables are reconnected to the rear of the cabinet.
- ☐ Disconnect laptop computer from J46 on the rear of the SSM.
- ☐ If this is a 10.X system then perform a TPS Reset.
- ☐ Complete one head scan satisfactorily.
- ☐ Complete one body scan satisfactorily.
- ☐ Replace the front door on the cabinet.
- ☐ Prepare and file Direction 2212504, Signa Horizon 5.X & 8.X SRF 1.0T/1.5T Power Monitor Functional Test Declaration Form according to company policy.

(PERFORMED BY - PLEASE PRINT)

(SIGNATURE)

(DATE)