TABLE 10-1
CRYOSTAT PERFORMANCE LOG

CRYOSTAT PERFORMANCE LOG

(COPY THIS TABLE FOR USE IN SITE MANUAL)

CUSTOMER: ____________________
SYSTEM I.D.: ____________________
FIELD ENGINEER: ________________
ASPEN #: ______________________

MINIMUM HELIUM LEVEL_________________%
MINIMUM NITROGEN LEVEL______________%

SHIELD COOLER SYSTEM TYPE
CIRCLE ONE
CTI BALZERS LEYBOLD

KEEP COLD SITE
YES NO

KEEP COLD SITE ID_______

DATE:												
TIME:												
Front Compressor Run Time (should = 168hrs. per week)												
Rear Compressor Run Time (should = 168hrs. per week)												
Date of last helium fill/ nitrogen fill												
Present LHe level (0 to 100%)												
LHe fill start/stop levels (0 to 100%)												
Present LN2 level (0 to 100%)												
LN2 fill start/stop levels (0 to 100%)												
He vessel pressure (typical = 0.5psi)												
F1 Flow=___scfh												
F2 Flow=___scfh												
1st stage temp (mv or K) (typical = 40 to 58K)												
2nd stage temp (mv or K) (typical = 10 to 19K)												
Compressor pressure (psi) Supply or Front CTI												
Compressor pressure (psi) Return (Balzers only) or Rear CTI												
Compressor (Front) Hour Meter Reading (hrs)												
Compressor (Rear) Hour Meter Reading (hrs)												
Calculated Helium Boil-off Rate												
Calculated Nitrogen Boil-off Rate												